

Repair & Renovation

Repair & renovation of upgraded 155 BHUs & 17 RHC was one of the intervention of PHCIP. The repair and renovation of health facilities under the PHCIP project aimed to provide quality healthcare services to the community. Keeping in view the anticipated increased uptake of patients due to CCT & social mobilization, 400k were reserved/BHU & 1500k were reserved for each RHC. However, the allocated budget of 400k per BHU and 1500k per RHC was deemed insufficient due to inflation. As a result, the budget was revised to 1300k per BHU and 2500k per RHC.

In this regards a detailed policy and set of guidelines were prepared and disseminated. Health councils were actively involved As per guidelines priorities for repair and renovation works is as follows

- R&R of LHV residence to make it livable.
- R&R of necessary repair and renovation of labor room; paint (washable) on walls and roof over 6 feet height. Plumbing/ MEP works etc.
- R&R for addition of Hand Washing Station in Labor Room (Placement, Plumbing works etc.)
- Additional repair work in case of already existing ramp at entrance of Clinical Block of BHU Building .
- R&R of Flooring and wall paneling in MO room + LHV Room + Medical Technician/ Dispenser Room and R&R attached washroom.
- R&R of existing ramp facilities (for PWDs and or patients, which may need wheelchair for their mobility) and repair & maintenance or construction of new ramp at entrance lobby of healthcare facility.
- R&R of internal Electrification with Lighting of Labor Room (including Washroom) and Entrance Lobby of RHC/BHU.
- Interior and exterior Paint work, Tiling in patient waiting area. Internal Electrification with Lighting of Labor Room (including Washroom) and Entrance Lobby of RHC/BHU.
- Repair/Replacement of Doors and Windows of Labor Room (including Washroom) and Entrance Lobby of RHC/BHU (if required or broken).

To undertake the repair and renovation works, a firm was hired to conduct a survey of all health facilities. The survey involved preparing a bill of quantity for the necessary repair and renovation works in a systematic manner. Survey of all health facility was undertaken, bill of quantity prepared and then necessary repair & renovation works were undertaken in a systematic manner. So far 163 million has been released out of which 111 million has been

spent while the rest is being actively utilized for repair and renovation activities. Details of funds is given in table given below:

Districts Name	Health Facility			Actual Released			Utilized			Utilization (%age)		
	BHU	RHC	Total	BHU	RHC	Total	BHU	RHC	Total	BHU	RHC	Total
RY Khan	30	4	34	28,550,000	4,450,000	33,000,000	22,620,593	3,830,000	26,450,593	79%	86%	80%
M. Garh	26	3	29	24,050,000	3,900,000	27,950,000	15,901,000	3,705,000	19,606,000	66%	95%	70%
Layyah	5	2	7	5,200,000	2,000,000	7,200,000	3,750,000	750,000	4,500,000	72%	38%	63%
Khushab	20	1	21	16,000,000	1,300,000	17,300,000	7,642,483	763,859	8,406,342	48%	59%	49%
Bhakkar	14	1	15	13,100,000	1,600,000	14,700,000	9,031,000	1,242,000	10,273,000	69%	78%	70%
Bahawalpur	20	3	23	18,350,000	3,900,000	22,250,000	11,189,300	3,045,000	14,234,300	61%	78%	64%
Bahawalnagar	40	3	43	38,000,000	2,600,000	40,600,000	27,204,869	949,901	28,154,770	72%	37%	69%
	155	17	172	143 M	19 M	163 M	97M	14 M	111 M	68%	72%	68%

The repair and renovation works of BHUs and RHCs under the PHCIP project have resulted in a dramatic change in the outlook of these health facilities. The conditions have improved significantly, and the ambiance and working environment have become better than before. The repair and renovation works have enhanced the quality of healthcare services provided to the community.

The before and after pictures of some of the repaired BHUs are given in the annexure, which clearly demonstrate the positive impact of the repair and renovation works. The improved outlook and better conditions of the BHUs have not only benefited the patients but also the healthcare workers who work in these facilities.

The project has enabled the provision of quality healthcare services to the community, which is essential for the overall development and well-being of the population. The repair and renovation works have played a vital role in achieving this goal, and the project has been successful in delivering its objectives.